



## BRUHAT BANGALORE MAHANAGARA PALIKE COMPLETION REPORT

|    |                                         |   |                                                                                                                            |
|----|-----------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------|
| 1  | Name of Work                            | : | Improvements to roads Abbigere Circle to Lakshmi Temple and S surrounding area ( Pipe Line road) in Ward No 12 Shettyhalli |
| 2  | Sanctioned Estimate Amount              | : | 99.00 lakhs                                                                                                                |
| 3  | Head of Account                         | : | P 3602                                                                                                                     |
| 4  | Administrative Approval                 | : | EE/DD/AS/03/2021-22, Date:05-05-2021                                                                                       |
| 5  | Jobe Code                               | : | 012-20-000109                                                                                                              |
| 6  | Technical Sanction                      | : | CE/DZ/TS/14/2021-22, Dated.05-07-2021                                                                                      |
| 7  | Approval to Tender                      | : |                                                                                                                            |
|    | a) Employer                             |   | Commissioner<br>Bruhat Bangalore Mahanagara Palike,<br>NR Square, Bangalore                                                |
|    | d) Name of the Agency                   | : | K B Constructions (B J Kumara)                                                                                             |
|    | e) Agreement No./Date/ Amount           | : | BBMP/EE/DD/WO/79/2021-22. Dated 05-01-2022                                                                                 |
|    | f) Tender Premium                       | : | +5.06 on SR 2018-19 (-4.94% CSR 2018-19)                                                                                   |
| 8  | Work Order No.                          | : | BBMP/EE/DD/WO/79/2021-22. Dated 05-01-2022                                                                                 |
| 9  | Date of Commencement                    | : | 10-01-22                                                                                                                   |
| 10 | Scheduled Date of Completion            | : | 04-05-2022                                                                                                                 |
| 11 | Time Extension if any                   | : | No                                                                                                                         |
| 12 | Actual Date of Completion               | : | 26-04-2022                                                                                                                 |
| 13 | Delay in Execution of Work              | : | No                                                                                                                         |
| 14 | Amount as per Sanctioned Estimate       | : | 100.00 Lahks                                                                                                               |
|    | b) Amount as per Tender/Agreement       | : | 92,76,479.55 (+ 12% GST) —                                                                                                 |
|    | c) Amount as per Modified / Work Slip   | : | -----                                                                                                                      |
|    | d) Amount of EIRL                       | : | -----                                                                                                                      |
|    | e) Amount as per Actual Expenditure     | : | 92,51,418.93 (+12%GST)                                                                                                     |
|    | f) Excess over Sanctioned Estimate      | : | 0.00                                                                                                                       |
|    | g) Savings over Tendered Amount         | : | 25,060.62 ✓                                                                                                                |
| 15 | Name of the Officials in Charge of Work |   |                                                                                                                            |
|    | a) Assistant/Junior Engineer            |   | Mr. Krishnamurthy                                                                                                          |
|    | b) Asst. Executive Engineer             |   | Mr. Janardhan                                                                                                              |
|    | c) Executive Engineer                   |   | Athiqur Rehman Idrus Syed                                                                                                  |

*The work is completed on 26-04-2022 with Defect liability period/Maintenance period from 26-04-2022 to 25-04-2023.*

- a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*
- b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

*K. Sreejith*  
Asst. Engineer  
Ward No 12

*James Deshmon*  
Asst. Executive Engineer  
Shettyhalli Sub- Division  
BBMP

*Executive Engineer*  
**EXECUTIVE ENGINEER**  
Dasarahalli Division  
Bruhat Bangalore Mahanagara Palike  
BBMP  
Dasarahalli Division, Bangalore - 560 057

*ಮುಖ್ಯ ಅಭಿಯಂತರರು*  
*ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ*  
*ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು*